

1670 Whitehorse-Hamilton Square Rd. Hamilton, New Jersey 08690 609-586-1141 fax 609-586-1143 www.RobertsEngineeringGroup.com

MEMORANDUM

TO:	Mayor and Council Borough of Hightstown
FROM:	Dawson Bloom, PE Project Manager
DATE:	March 29, 2013

RE: Hightstown Borough Hall Progress Update #6 Our File No.: H1543

Borough Hall Reconstruction

At the March 18, 2013 Council Meeting, Council had agreed to allow Mr. JP Gibbons to retain the services of an insurance consultant to interpret the Borough's Insurance Policy with respect to limits of coverage and limits of liability. Mr. Gibbons retained Mr. Steven Bommer, President of the FIRM Insurance Company.

On March 25, 2013, Mr. Bommer provided an email with his interpretation of the Borough's coverage limits.

Mr. Bommer provided the following assessment based upon Borough Hall being in a Special Flood Hazard Area:

- 1. The Borough is entitled to \$2,500,000 per location damaged for repair/replacement of the structure.
- 2. There are deductibles of \$500,000 each for structure and contents per location damaged.
- 3. The other costs (demolition, increased cost of construction, debris removal, extra expense etc.) should be covered as per the sublimits defined in the policy, in addition to the \$2,500,000 sublimit for repair/replacement.

Through the Borough Administrator, we have contacted the FEMA respresentative to discuss what costs may be recoverable through FEMA and exactly what that process entails. We understand that much attention is being paid to the most recent storm, however, we will remain diligent in communicating with them.

Interim Police Facility

Bids for the Interim Police Facility were received on Friday, March 22. One bid was received by Mobilease Modular Space for a total bid price of \$265,000 and this price is consistent with the bid price from the first advertisement. Council can not make any award for the Interim Police Modulars until the Borough Hall Bond Ordinance is adopted and clears the waiting period. The earliest an award could be made if the Bond Ordinance were to be adopted on April 1, would be at the Council meeting on April 29.

Bids for the Site Improvements for Interim Facilities were received on Friday, March 22. Two bids were received with the low bid at \$96,004 by Tony and Son of Colonia, NJ. If Council enters into the lease for 100 and 102 Mercer Street for the Administrative offices, we can scale back on the site

improvements and expect a reduction in the site improvement costs. As with the Interim Police Modulars, Council can not make any award for the Site Improvements until the Borough Hall Bond Ordinance is adopted and clears the waiting period. The earliest an award could be made if the Bond Ordinance were to be adopted on April 1, would be at the Council meeting on April 29.

As discussed at the April 28 Special Meeting, I will coordinate with the Police Director regarding the relocation of the police antennae equipment and generator.

Interim Administrative Offices

I have received confirmation from Mobilease Modular that they agree to hold their bid price for the Modular Administrative and Storage facilities for an additional 60 days.

Mr. Rafetto's office is continuing to work through the details of the lease for 100 and 102 Mercer Street. An Ordinance for the lease will be on the April 1 Council agenda for introduction. Assuming that the Ordinance is introduced, I would expect there to be sufficient time to have all details of the lease worked out prior to the Ordinance adoption on April 15. Because the vendor of the Administrative and Storage Facilities has agreed to hold its price for an additional 60 days, we have an additional option should the lease fall through.

Schedule of Immediate Tasks

Borough Hall Bond Ordinance

Introduction	March 18, 2013
2 nd Reading	April 1, 2013
Funds Available	April 26, 2013

Lease for Block 30 Lots 4, 5, 6 and 7

Introduction	Completed
2 nd Reading	As late as April 1, 2013
Funds available	April 25, 2013

Sitework and Modulars

Receive bids	March 22, 2013
Recommend award	March 29, 2013
2 nd Reading Interim Lease	April 1, 2013
2 nd Reading Borough Hall Ordinance	April 1, 2013
Ordinances Clear Waiting	April 26, 2013
Award Contracts for Site and Modulars	April 29, 2013
Sitework	
Submit 14-day notice to DEP	before April 25, 2013

NTP Sitework	May 9, 2013
45 days to complete Sitework	June 22, 2013
Police Modular	
NTP Modular	May 9, 2013
Fabrication & Delivery/Setup	September 29, 2013
IT/Communications	October 14, 2013
Move-In	October 21, 2013
<u>Storefronts</u>	
Negotiate Lease	March 29, 2013
Lease Ordinance	April 1, 2013
1 st Reading	April 1, 2013
2 nd Reading	April 15, 2013
Execute Lease	April 22,2013
Complete Renovations	May 17, 2013
Move – in	May 24, 2013*

* The anticipated move in date has been revised from June 24 to May 24. This is because the costs for the lease are not being paid for by the Borough Hall Bond Ordinance.

Enclosure

cc: Michael Theokas, Borough Administrator Debra Sopronyi, Borough Clerk Jim LeTellier, Police Director Frederick Raffetto, Esq., Borough Attorney George Lang, CFO Carmela Roberts, P.E., Borough Engineer