



224C Forsgate Drive Jamesburg, NJ 08831
Phone: 732 521 1936 Fax 732 521 3104

August 14, 2020

Lincoln Avenue, Hagemount Avenue and Rocky Brook Court
Hightstown, NJ

**SCHEDULE OF CONSTRUCTION: WORK CONTINUING FROM AUGUST 17,
2020 MOVING FORWARD:**

Tree Removal – completed
Soil Erosion Control – ongoing
Install Traffic Safety Items – on going

Lincoln Avenue:

August 17 – 28: Install concrete curbs, sidewalk/aprons and drainage
August 24 – 26: Install balance of sanitary and water connects as required
August 26 – 28: Install driveways and repair all road work temporarily to make road accessible to traffic and pedestrians
September 28 – 30: Mill and reconstruct portion of roadway as required
October 6 – 8: Install surface course of asphalt
October 12 – 16: Topsoil, clean up, add signs and striping
October 19 – 23: Punch list item as required

Hagemount Avenue:

August 31 – September 9: Install concrete curbs, sidewalk/aprons and drainage
September 9 – 11: Install driveways and repair all road work temporarily to make road accessible to traffic and pedestrians
September 30 – October 2: Mill and reconstruct portion of roadway as required
October 5 – 6: Install surface course of asphalt
October 12 – 16: Topsoil, clean up, add signs and striping
October 19 – 23: Punch list items as required


Rocky Brook Court:

September 14 – 23: Install concrete curb and ADA ramps at corner with Hagemount Ave.
September 23 – 25: Repair drive aprons and temporarily repair roadway for vehicle and pedestrian access.
September 28: Mill Roadway
October 6: Install surface course of asphalt
October 12 – 16: Topsoil, clean up add signs and striping

October 19 – 23: Punch list items as required

Schedule will extend by each day due to cancellation of work due to weather conditions or additional work not yet authorized.

Respectfully submitted,



Stan J. Worchinski, Jr., P.E., P.L.S., P.P.

Engineer

S & G Paving

8/14/20

Date